


System C Air Flow Balance Drawing



Test Point #	Velocity Pressure	Velocity (FPM)	Air Flow (CFM)
TP-1	0.19	1746	152
TP-2	0.20	1776	155
TP-3	0.19	1746	152
TP-4	0.19	1730	151
TP-5	0.20	1791	156
TP-6	0.20	1776	155
TP-7	0.20	1776	155
TP-8	0.19	1761	154
TP-9	0.20	1776	155
TP-10	0.19	1761	154
TP-11	0.20	1776	155
TP-12	0.19	1761	154
TP-13	1.07	4148	5789

Industrial Air Quality
 95 Cypress Drive 27596
 Youngsville, NC F# 919-562-7182



Project: Jernberg

Drawing: Sys. C Balance Drawing
 Date: 05/01/08 Drawn by: WWB

Sheet No: