


System H Air Flow Balance Drawing



Test Point #	Velocity Pressure	Velocity (CFM)	Air Flow (CFM)
TP-1	0.18	1715	150
TP-2	0.20	1791	156
TP-3	0.20	1806	158
TP-4	0.19	1761	154
TP-5	0.20	1791	156
TP-6	0.20	1791	156
TP-7	0.19	1761	154
TP-8	0.21	1821	159

Test Point #	Velocity Pressure	Velocity (CFM)	Air Flow (CFM)
TP-9	0.19	1761	154
TP-10	0.18	1699	148
TP-11	0.20	1776	155
TP-12	0.20	1776	155
TP-13	0.20	1776	155
TP-14	0.19	1761	154
TP-15	1.40	4586	6400

Industrial Air Quality
 95 Cypress Drive 27596
 Youngsville, NC P# 919-562-7181 F# 919-562-7182



Project: Jennerg

Drawing: Sys. H Balance Drawing

Date: 05/01/08 Drawn by: WVB

Sheet No: