


# System A Air Flow Balance Drawing



Test Point #	Velocity Pressure	Velocity (FPM)	Air Flow (CFM)
TP-1	0.19	1744	152
TP-2	0.20	1776	155
TP-3	0.20	1776	155
TP-4	0.19	1761	152
TP-5	0.20	1791	156
TP-6	0.19	1761	154
TP-7	0.18	1715	150
TP-8	0.19	1761	154
TP-9	0.20	1806	158
TP-10	0.20	1806	158
TP-11	0.20	1776	155

Test Point #	Velocity Pressure	Velocity (FPM)	Air Flow (CFM)
TP-12	0.20	1791	156
TP-13	0.20	1791	156
TP-14	0.21	1821	159
TP-15	0.19	1761	154
TP-16	0.21	1835	160
TP-17	0.20	1776	155
TP-18	0.20	1791	156
TP-19	0.19	1746	152
TP-20	0.19	1761	154
TP-21	3.00	6937	9681

Industrial Air Quality  
 95 Cypress Drive 27596  
 Youngsville, NC  
 P# 919-562-7181 F# 919-562-7182



Project: Jernera  
 Drawing: Sys. A Balance Drawing  
 Date: 05/01/08 Drawn by: WVB  
 Sheet No: